



201 Third Street
P.O. Box 24
Henderson, KY 42419-0024
270-827-2561
www.bigrivers.com

April 1, 2016

**Re: *Corrective Actions at Big Rivers Electric Corporation's Green Station CCR Landfill
Resulting from the "CCR Landfill Annual Inspection Report"***

Associated Engineers Inc. prepared a "CCR Landfill Annual Inspection Report" for Big Rivers Electric Corporation's Green Station landfill. The report is available for full review on Big Rivers Electric Corporation's CCR website.

In the report, Associated Engineers Inc. identified one deficiency and stated two corrective measures to resolve the deficiency. The noted deficiency was stated as follows:

"Storm water catch basin grades and/ or soil settlement around catch basin inlets and flow line obstructions/uneven grades on benches are allowing infiltration to occur instead of proper conveyance of storm water runoff from the pile."

The catch basin inlets have since receipt of this report been cleared. The inlets previously contained loose grass clippings, which have been removed. In addition, Associated Engineers Inc. has been retained to address the issues involving proper conveyance of storm water runoff from the pile.