



201 Third Street
P.O. Box 24
Henderson, KY 42419-0024
270-827-2561
www.bigrivers.com

May 24, 2017

**Re: *Corrective Actions at Big Rivers Electric Corporation's Green Station CCR Landfill
Resulting from the "CCR Landfill Annual Inspection Report"***

Associated Engineers Inc. prepared a "CCR Landfill Annual Inspection Report" for Big Rivers Electric Corporation's Green Station landfill. The report is available for full review on Big Rivers Electric Corporation's CCR website.

In the report, Associated Engineers Inc. identified one deficiency. The noted deficiency was stated as follows:

"Erosion and minor scarping in upper cover material along toe on lower slope of the landfill's north side caused by significant seepage of discolored water."

The erosion and scarping have been repaired. The lower slope was reshaped. Soil was added and tracked in to correct the issue, and then seed and mulch were placed over the area. Therefore, the deficiencies stated in the report have been corrected.